

Fullerton Transportation Center Parking Facility Griffin Structures



Report for June 2011

Schedule

- » Project is 16% complete and on budget.
- » City of Fullerton issued permits for the Final Construction Documents.
- » Shoring is 100% complete.
- » Excavation is 100% complete.
- » Pad certification and foundation excavations begin week of July 4th.

Quality/Risks/Concerns

- » BNSF approval of Parking structure and Bridge across Harbor Blvd. is pending.
- » Soft soils have been encountered and will be further evaluated during foundation work.
- » No further hazardous materials have been found during excavation.
- » No major artifacts have been discovered during excavation.



Preparing pad

Looking east, pad and ramp prep.