

## Fullerton Transportation Center Parking Facility Griffin Structures



Report for August 2011

## Schedule

- » Project is 34% complete and on budget.
- » Foundations are 100% complete.
- » Underground storm drain tie to Harbor Blvd storm drain complete.
- » Three of four slab on grade pours are complete.
- » Level 1 columns are 100% complete.
- » Masonry ramp walls ongoing.
- » Shotcrete walls are 75% complete.
- » 50% of level 1 decks are complete.
- » Fire suppression rough-in 50% complete.
- » Waterproofing is 95% complete.
- » Video Surveillance system coordination complete.

## Quality/Risks/Concerns

» BNSF approval of Parking structure and Bridge across Harbor Blvd. is pending.

## Monthly Photos

Applying swirl finish at slab on grade.

NW corner looking east at level 1 deck.